



Public Works
Department

VAN BUREN AND 91 INTERCHANGE WEEKLY BULLETIN

August 13, 2010

UPDATE TO FULL FREEWAY CLOSURE: The scheduled freeway closure for installation of bridge falsework on the westbound side is still on Friday, August 27. The closure previously scheduled for Saturday, August 28 in the eastbound direction is being postponed until September 11. Caltrans has been notified and closure was approved.

Drivers will still be detoured around the closure via the off and on ramps. Traffic control will be in place with assistance from the California Highway Patrol (CHP).

Van Buren Boulevard will remain open during this work (unless the CHP determines it will be safer to be closed, which decision will be made on site).

In addition, the carpool lane will be closed next weekend beginning August 20 at 10:00 p.m. and reopening at approximately 5:00 a.m. on Monday, August 23.

=====
The following activities are scheduled for the week of August 16 to August 21, 2010:

East Side: SR-91 Eastbound-Main Line, Eastbound On Ramp and Van Buren Boulevard (east of the freeway):

- Retaining wall work (south side of eastbound on ramp):
 - Strip footing forms & backfill. Start forming walls at the end of eastbound onramp.
- Abutment-1 and Retaining Wall (between the eastbound freeway and eastbound on ramp)
 - Complete digging, backfilling and grading. Place forms, rebar, and pour footings.
 - Day/night work with lane & ramp closure.

West Side: SR-91 Westbound-Main Line, Westbound Off Ramp, Westbound On ramp, and Van Buren Boulevard (west of the freeway):

- Abutment-3: Complete setting wall forms, place rebar and pour concrete.
- Other footings and column work (in the freeway median): complete setting column forms, rebar and pour concrete
- Ongoing drainage system work